Scott. II—48—21,640—18-1-17.

P.W. (1917) Department.

Mis SERIES.

G.O. No. 365-I

DATED 24.7.17

Indexed.

[Despatch Abstract.]

Extension of the date of completion

Recording the sanction given by S.E. VI for the ______, for the works "Improvements to the Sookanmai & Padinettangudi Kanmai Periyar System"

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Scott. II—9.

DEPARTMENT.

CURRENT FILE.

CONTENTS.

Current No.	From	Number.	Date	Pages.

[P.T.O FOR PUT UP PAPERS.

PAPERS PUT UP WITH CURRENT No.________

Papers of the department to which the current belongs.

Number.	Date.	Original (= O) or spare copy (= S.C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number	Date.	Original (= O.) or spare copy (= S.C.)	Initials with date of (1) Referencer acknowledging returns of the paper concerned or (2) Despatcher to denote the return of the papers to the department concerned.

Madura Division.

VI Circle.

Statement of works Sanctioned up to 31.3.17 under Open Capital rules and requiring renewal of Sanction.

Num No.	Sanctioning authority	Name of work	Sanctioned estimate including Establishment and Tools and Plant: Class I. Unremunerative work	Class II Remunerative	Total	Date of expiry of Sanction	Remarks
1	G.O. L 28 P.D. 12.11.15.	Improvements to the Sookannoy	2,551	..	2551	31.3.17	The work is nearly finished except portion of revetment and apron works which could not be completed during 16-17. Hence sanction is requested up to 30.9.17.
2.	G.O. 110 I. 7.3.16.	Improvements to Padinettanguridi Kannoy.	2,114	..	2,114	31.3.17.	Owing to rains in August & Septr 16 and continuous flow of water in the oda close by the 3rd apron which is almost at bed level of oda, could not be laid without incurring considerable expenditure in baling. The work was therefore postponed until the oda was almost dry. It is now put in hand and will be completed shortly. Hence sanction is requested up to 30.9.

1357-0-7

1328-7-0

No. 705 dated 15th June 1917.

Submitted to the Supg: Engineer; VI Circle.

(Sd) P. K. George,
Executive Engineer.

(True copy)

[signature] 2.7.17
Supg: Engineer,
VI Circle.

[initials] 2.7.17

C.F. 34

Public Works DEPARTMENT.

OFFICE OF THE Superintending Engineer, 6th Circle,
STATION (CAMP), Trichinopoly,

MEMORANDUM.

By C.T.Mullings, Esquire, Superintending Engineer, VI Circle, Trichinopoly.

No. 5066 dated 2-7-1917

References— His No.705-S.E., dated 15th June 1917. ~~Return of open~~ Capital ~~Sanction~~

The extension of time applied for is sanctioned.

Sd/:- C.T.Mullings,

~~For~~ Superintending Engineer,
VI Circle.

To the Executive Engineer, Madura Division.

No. 835 Ch / 2.7.17

Copy with copy of Executive Engineer's No.705-S.E. dated 15th June 1917 forwarded to the Chief Engineer for Irrigation through

OFFICE OF THE ACCOUNTANT GENERAL
JUL 1917
976

3

S.E. VI

the Accountant-General, for information with reference to G.O.No.382-I dated 1st September 1903.

[illegible] 2/7/17

For Superintending Engineer,

VI Circle.

[illegible] 2.7.17

PUBLIC WORKS DEPT. IRRIGATION
Madras
13 JUL 1917
No. 4305/17-60
GOVERNMENT OF MADRAS

Forwarded.

[illegible]
Chief Superintendent

[illegible] 6005 d/ 12.7.17 [illegible] 12/7/17 Enclosure

The Madras P. d/ 12.7.17

Forwarded to the Chief Engineer for Irrigation.

P. W. (I) DEPARTMENT.

Sectt. II—10 (a).

Extension of the date of completion Recording the sanction accorded by the S.E. VI for the — up to 30-9-17, for the works 'Improvements to the Sookanmoy — "W" and to the Padirettanguri Kanmay, Periya System

Report completion

READ AGAIN G.O. No. 362 I, dated 1-9-1915.
" " 498 I 12-11-1916.
" " "R" 110 I " 2-3-19
"W"

READ ALSO:—

C. No. 4805/17, From the S.E. VI, No. 835 CE, dated 2-7-1917.
A.G. Madras 1005 12-7-17

" " , " " Note by the Chief Engr. for Irrign. No 4805/17-D dated -7-1917.

submitted to Govt. for information.

" " , " " , " " 19

To The Secretary to Govt. P.W. (I)

No. 305-I, dated 24-7-1917.

ORDER.

~~Routine~~ Mis

Recorded

Issue

Forwarded to the Chief Engineer for information.

Subject to be typed in file in fair copies

To

The S.E. VI

A.G. Madras ~~with copy of Statement~~

DESPATCHED
Date 25-7-17
Enclos. Nil

When given for copying 24
When copied
When examined 5
When signed
191 .

READ AGAIN G.O. No. . DATED
191 .

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT .. .. .. A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.